
TÜV NEDERLAND

PO Box 120 - 5680 AC BEST – The Netherlands

☎ +31(0)499 339 533

inspecties@tuv.nl

📄 +31(0)499 339 539

www.tuv.nl

REPORT


FOR PERIODIC EXAMINATION

OF MOBILE CRANE



Member of TÜV NORD Group

This examination report is based upon the Dutch TCVT certification schedule "Periodical Examination of Cranes" identification code: TCVT W3-11 09-147.

SUMMERY EXAMINATION	
Examination	Kind of examination : <input checked="" type="checkbox"/> Periodic <input type="checkbox"/> TCVT, number: _____ Date of examination : <u>27-03-2012/ 28-03-2012</u> Location : <u>Frankfurt (Deutschland)</u> Crane inspector : <u>J.H.van Baarsen</u> <div style="text-align: right; border: 1px solid black; padding: 5px; width: fit-content;">  <p>TUV J.H. van Baarsen (stamp + signature)</p> </div>
Equipment	Mobile crane Manufacturer : <u>Faun</u> Company number : _____ Model / type : <u>ATF 220G5</u> Year of Construction : <u>2010</u> Serial number : <u>2036257</u> Registration number : _____
Construction	<div style="display: flex; justify-content: space-between;"> <div style="width: 48%;"> Undercarriage <input type="checkbox"/> on wheels (self propelled) <input type="checkbox"/> truck <input checked="" type="checkbox"/> road- / terrain <input type="checkbox"/> on tracks <input type="checkbox"/> _____ </div> <div style="width: 48%;"> Boom <input checked="" type="checkbox"/> telescopic boom (<u>68</u> meter) <input type="checkbox"/> lattice boom (_____ meter) <input checked="" type="checkbox"/> auxiliary boom / jib (<u>2</u> parts) <input type="checkbox"/> articulating boom (_____ meter) <input type="checkbox"/> _____ </div> </div>
Owner	Name : <u>Reichert kranverleigh</u> Address : <u>Pilgerspad 3</u> PO box / City : <u>63785 Obernburg a/ M (Deutschland)</u> Phone number : _____
Client	Company name : <u>Roll-Lift B.V.</u> Contact person : <u>Frans van Seumeren jr.</u>
Conclusion	Deficiencies found: <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes : <input type="checkbox"/> cat A <input type="checkbox"/> cat B If Yes, <input type="checkbox"/> Written declaration required to TÜV for report item(s) : _____ <input type="checkbox"/> Direct repairs required, before crane can be used. Re-inspection by TÜV required for report item(s) : _____

¹ ² = OK / correct
 ¹ ² = Not applicable
 ¹ ² = Not OK / incorrect

0100 GENERAL

	1	2	Short explanation of disapproval
0101 Crane logbook present and up-to-date	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Prüfbüch available
0102 Capacity table(s) present	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Only in German
0105 Crane configuration according crane logbook	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
0106 Crane configuration according specifications of manufacturer and present documentation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
0107 Operation manual present	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Only in German
0108 Have major repairs been carried out adequately	<input type="checkbox"/>	<input type="checkbox"/>	
0109 Certificates and/or declaration of conformity of wire ropes and registered in crane logbook	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
0110 Certificates and/or declaration of conformity of hook block(s) and hook(s) present	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
0111 Certificates and/or EC-declaration of conformity of interchangeable equipment	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
0112 _____	<input type="checkbox"/>	<input type="checkbox"/>	

0200 ACCESS

	1	2	
0201 Steps	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
0202 Platforms / walkways	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
0203 Handrails	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
0204 Ladders / cages	<input type="checkbox"/>	<input type="checkbox"/>	
0206 _____	<input type="checkbox"/>	<input type="checkbox"/>	

0300 OPERATOR'S POSITIONS

	Cabin		Outrigger control		Remote control		Operator's position		
	1	2	1	2	1	2	1	2	
0301 Controls (knobs / handles / pedals)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0302 Instruments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0303 Operating instructions / control signs present	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0304 Capacity table(s)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0305 Load- and radius indication	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0306 Ignition lock / stop button / main switch / emergency stop	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0307 - all crane movements blocked	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0308 Safeguard against unintended actuation of controls	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0309 Horn	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0310 Windscreen wipers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0311 Mirrors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0312 Doors / cabin door / cabin hatch (lockable)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0313 Windows / safety glass	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0314 Checking device of horizontal position (spirit level)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0315 Seat	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0316 Protection operator / harness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0317 Heating / ventilation / lighting	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0318 Anemometer (wind speed meter)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0320 Simultaneous actuation prevented in case of more control stations	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0321 Sunshade / sun protection	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0322 _____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

¹ ² = OK / correct
 ¹ ² = Not applicable
 ¹ ² = Not OK / incorrect

	1	2	Short explanation of disapproval
0300 Adjustable cabin height			
0326 Platform at door level, <i>or</i>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0327 Self closing safeguard, <i>or</i>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0328 Monitoring of closure of safeguard before cabin can be lifted,	<input type="checkbox"/>	<input type="checkbox"/>	_____
0329 <i>and</i> audible signal in case falling protection is opened > 3 m.	<input type="checkbox"/>	<input type="checkbox"/>	_____
0330 Functioning of emergency lowering device	<input type="checkbox"/>	<input type="checkbox"/>	_____
0331 Instruction present at ground level for use of the emergency lowering device	<input type="checkbox"/>	<input type="checkbox"/>	_____
0332 Protection of front window / safeguard against falling out	<input type="checkbox"/>	<input type="checkbox"/>	_____
0333 Functioning of holding valves or flow restriction	<input type="checkbox"/>	<input type="checkbox"/>	_____
0334 Protection below cabin or clear warning for risk of crushing	<input type="checkbox"/>	<input type="checkbox"/>	_____
0335 _____	<input type="checkbox"/>	<input type="checkbox"/>	_____

Booms: **A** Main boom **B** Jib(heavy duty) **C** _____ **D** _____

	A		B		C		D		
	1	2	1	2	1	2	1	2	
0400 BOOM SYSTEMS									
0401 Construction / welds	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0402 Mounting boom system (to frame / together)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0403 Bolt- / pin connection / securing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0404 Guiding telescope sections	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0405 Telescope system / wire rope / chain	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0406 Connection / sheaves / wheels explanation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0407 Inspection interval of telescope system, complete inspection as specified by manufacturer	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0410 Wire rope guide plates / -rollers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0411 Sheaves	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0412 Rope run-off prevention	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0413 Mechanical boom section(s) blocked against falling out	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0414 Boom stops / safety wire ropes	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0415 Pendant strips / pendant wire ropes	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0416 Locking of telescopic parts and/or fold out parts	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0417 Locking of telescope system	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0418 Safety marking	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
0419 _____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

	1	2	
A-FRAME / MAST			
0430 Construction / welds	<input type="checkbox"/>	<input type="checkbox"/>	_____
0431 Connection to frame	<input type="checkbox"/>	<input type="checkbox"/>	_____
0432 Bolt- / pin connection / securing	<input type="checkbox"/>	<input type="checkbox"/>	_____
0433 Lower block(sheaves/wire rope run-off prevention/connection)	<input type="checkbox"/>	<input type="checkbox"/>	_____
0434 Upper block(sheaves/wire rope run-off prevention/connection)	<input type="checkbox"/>	<input type="checkbox"/>	_____
0435 _____	<input type="checkbox"/>	<input type="checkbox"/>	_____

	1	2	
0600 SLEWING ASSEMBLY			
0601 Slewing ring / slewing cylinders / slewing rollers / fixing rollers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
0602 Slewing ring fixing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
0603 Pinion(s) / toothed ring	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
0604 Drive / bearing / coupling	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
0605 Brake(s)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
0607 Locking pin / slewing pawl	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
0608 Fixing of motor(s)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
0609 Loss of device	<input type="checkbox"/>	<input type="checkbox"/>	_____
0610 _____	<input type="checkbox"/>	<input type="checkbox"/>	_____

= OK / correct
 = Not applicable
 = Not OK / incorrect

Winches A Main B C D

0700 WINCHES

	A		B		C		D	
	1	2	1	2	1	2	1	2
0701 Main clutch	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0702 Locking of movement when uncoupling	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0703 Torque converter / fluid coupling	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0704 Drive / bearing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0705 Brake	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0706 Drum / bearings	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0707 Slack rope prevention / rope run-off prevention	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0708 Clutch (wire rope drum)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0709 Holding valves / friction clutches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0710 Locking sleeve clutch	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0711 Wire rope guiding	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0713 Fixing of motor(s)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0714 Brake valve hydraulic motor	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0715 _____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Wire ropes A Hoist B C D

0800 WIRE ROPES

Running wire ropes

Diameter of wire rope measured in mm

	A		B		C		D	
	1	2	1	2	1	2	1	2
0801 Wire rope according logbook / certificate / EC-declaration	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0802 Wire rope visually in good condition (see table after 0816)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0803 Unobstructed running of wire rope	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0804 Wire rope fixed properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0805 Wedge sockets correctly mounted	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0806 Lock behind wedge socket present	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0807 Rope eyes fitted with thimbles	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0808 Pin- or bolt connection at rope termination secured	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0809 _____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Pendant ropes E F G H

0800 WIRE ROPES

Pendant ropes

Diameter of wire rope measured in mm

	E		F		G		H	
	1	2	1	2	1	2	1	2
0810 Wire rope according logbook / certificate / EC-declaration	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0811 Wire rope visually in good condition (see table after 0816)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0812 Wire rope fixed properly	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0813 Rope eyes fitted with thimbles	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0814 Pin- or bolt connection at rope termination secured	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0815 Examination of pendant ropes carried out	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
0816 _____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Wire rope	Visible wire breaks		Buffing of the exterior located wires	Rust and corrosion	Reduced wire diameter	Position of the measuring points	Total assessment	Corruption and distortion
	Number with a length of 6d	Number with a length of 30d	Degree of damage ²	Degree of damage ²	%		Degree of damage ²	Type
A	0	0						
B								
C								
D								
E								
F								
G								
H								

² In this column indicate: low, medium, high, very high, remove.

¹ ² = OK / correct
 ¹ ² = Not applicable
 ¹ ² = Not OK / incorrect

0900 HOOKS AND HOOK BLOCKS

A Distribution : 3 sheaves hookblock
Rate cap. : 63 tons Id.no: H1478

C Distribution : _____
Rate cap. : _____ Id.no: _____

B Distribution : Ball
Rate cap. : 10 tons Id.no: H1634

D Distribution : _____
Rate cap. : _____ Id.no: _____

	A		B		C		D		
	1	2	1	2	1	2	1	2	
0901 Condition of hook (deformation / wear)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
y-dimension nominal (mm)	140		105						
y-dimension measured (mm)	2x 140		106						
0902 Nut secured	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See A1
0903 Swivel thrust bearing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0904 Traverse	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0905 Bearings / sheave /condition wire rope / sheave and groove / run-out safeguard	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0906 Axes / bolts / nuts secured	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0907 Safety latch	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0908 Safety marking	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
0909 _____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

1000 GRAB

Manufacturer _____
Type / model _____
Applied data _____

	1	2	Short explanation of disapproval
1001 - manufacturer / type / year of construction	<input type="checkbox"/>	<input type="checkbox"/>	_____
1002 - rated load / content	<input type="checkbox"/>	<input type="checkbox"/>	_____
1003 - own weight	<input type="checkbox"/>	<input type="checkbox"/>	_____
1004 General condition	<input type="checkbox"/>	<input type="checkbox"/>	_____
1005 Construction / welds	<input type="checkbox"/>	<input type="checkbox"/>	_____
1006 Suspension / bolt- / pin connection / securing	<input type="checkbox"/>	<input type="checkbox"/>	_____
1007 Grab shut	<input type="checkbox"/>	<input type="checkbox"/>	_____
1008 _____	<input type="checkbox"/>	<input type="checkbox"/>	_____

1200 OUTRIGGERS / JACKS

	1	2	
1202 Pin- / bolt connection / securing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1203 Outrigger beams / pin connection (construction / welds)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1204 Outrigger plates / pads (construction / weld)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1205 Safety marks outriggers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1206 Marking of outrigger beam positions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1207 _____	<input type="checkbox"/>	<input type="checkbox"/>	_____

1300 TRAVELING PARTS (tire program)

Wheels

	1	2	
1301 Axles / suspension / springs	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1302 Wheel bolts / -nuts / rims	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1303 Condition of tires / inflation pressure	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1304 Axle locking	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1305 _____	<input type="checkbox"/>	<input type="checkbox"/>	_____

Crawlers / tracks

	Left		Right		
1306 Connection to chassis	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
1307 Connection of sprocket / idler wheels	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
1308 Track / chain (condition / tension)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
1309 Track shoes (condition / connection)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
1310 _____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

1 **2** = OK / correct
 1 **2** = Not applicable
 1 **2** = Not OK / incorrect

1400 UNDERCARRIAGE

	1	2	Short explanation of disapproval Chapter 1400 only visual inspected
1401 Steering play	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1402 Parking brake	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1403 Service brake	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1404 Brake fluid	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1405 Brake cylinders	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1406 Hoses / pipes / joints	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1407 _____	<input type="checkbox"/>	<input type="checkbox"/>	_____

1600 ELECTRICAL INSTALLATION

	1	2	
1601 Switch box / equipment	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1602 Protection against external influences	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1603 Safeguarding live conducting parts	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1604 Condition of electrical components	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1605 Connection of wiring	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1606 Functioning of (spring forced) cable reels	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1607 Condition of (spring forced) cable reels	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1608 Slip ring assembly	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1609 Batteries (mounting, protection, condition, connections)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1610 _____	<input type="checkbox"/>	<input type="checkbox"/>	_____

1800 HYDRAULIC INSTALLATION

	1	2	
1801 Hoses / pipes / joints	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1802 Cylinder(s)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1803 Holding valves	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1805 Pumps, motors and valves	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1806 _____	<input type="checkbox"/>	<input type="checkbox"/>	_____

1900 MISCELLANEOUS

Central ballast

	1	2	
1901 Condition and connection	<input type="checkbox"/>	<input type="checkbox"/>	_____
1902 Mass according to manufacturer's specification	<input type="checkbox"/>	<input type="checkbox"/>	_____

Counter weight

1903 Condition and connection	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Not all counterweight was mounted
1904 Mass according to manufacturer specification	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1905 Safety marking	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See A1
1906 _____	<input type="checkbox"/>	<input type="checkbox"/>	_____

Marking

1907 Identification / manufacturer plate of crane	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1908 Notice regarding to remote control	<input type="checkbox"/>	<input type="checkbox"/>	_____
1909 CE-marking present	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
1910 _____	<input type="checkbox"/>	<input type="checkbox"/>	_____

2000 AUTOMATIC LIMITERS / SAFETY DEVICES / WARNING SIGNALS

	1	2	
2001 Hoisting (hoist limiter)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
2002 Lowering (turns of rope)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
2003 Luffing up (max. angle / min. radius)	<input type="checkbox"/>	<input type="checkbox"/>	_____
2004 Luffing down (min. angle / max. radius)	<input type="checkbox"/>	<input type="checkbox"/>	_____
2006 Telescoping out (tire program; sequence and/or synchronous)	<input type="checkbox"/>	<input type="checkbox"/>	_____
2007 Auxiliary and mech. boom protected whilst telescoping	<input type="checkbox"/>	<input type="checkbox"/>	_____
2008 Lock pin guarding	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
2009 Slewing limiter / -safety device	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____
2010 Outrigger safety device	<input type="checkbox"/>	<input type="checkbox"/>	_____
2011 Counter weight safety device	<input type="checkbox"/>	<input type="checkbox"/>	_____
2017 _____	<input type="checkbox"/>	<input type="checkbox"/>	_____

¹ ² = OK / correct
 ¹ ² = Not applicable
 ¹ ² = Not OK / incorrect

		1	2	Short explanation of disapproval
Load Moment Limiter (LML)				
2018	Cut-out hoisting	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2019	Cut-out luffing down	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2021	Cut-out luffing up / lifting	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2022	Cut-out telescoping out	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2024	Cut-out folding / jib down above horizontal	<input type="checkbox"/>	<input type="checkbox"/>	
2025	Cut-out telescoping out of jib	<input type="checkbox"/>	<input type="checkbox"/>	
2027	Warning (optical, audible, 100%)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2028	Pre-warning (optical, intermitting audible, 90%)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2029	Override switch	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2030	Permanent override switch	<input type="checkbox"/>	<input type="checkbox"/>	
2031	LML-signal outside the crane	<input type="checkbox"/>	<input type="checkbox"/>	
2032	Program setting LML clearly visible	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2033	Instructions LML clearly visible	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2034	Adjustment LML (see also test table)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Load Limiter (LL)				
2035	Cut-out hoisting	<input type="checkbox"/>	<input type="checkbox"/>	
2036	Warning (optical / audible)	<input type="checkbox"/>	<input type="checkbox"/>	
2037	Rope pull limiter	<input type="checkbox"/>	<input type="checkbox"/>	
2038		<input type="checkbox"/>	<input type="checkbox"/>	
Remaining				
2039	Signal "remote control in service"	<input type="checkbox"/>	<input type="checkbox"/>	
2040		<input type="checkbox"/>	<input type="checkbox"/>	

2100 TEST TABLE

Number of test	DATA ACCORDING TO CAPACITY TABLE													TEST LML				
	Crane support on			Boom length				Boom angle		Slewing angle	No. of hoisting ropes	Own mass counter weight / LML-code	Permissible working load in column 15	LML is activated at	Test load	Deviation column (16-14) x 100 / 14	Pass	
	Wheels / tyres	Outriggers	Tracks	Main boom	Mech. section	Auxiliary boom / jib	Total boom length	Main boom	Auxiliary boom / jib								R = 360° A = rear-sector Z = side-sector V = front-sector	t / code
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
1		X		68			68			3	R	12 t	1,7	32,7	1,9		X	
2		X		68			68			3	R	12 t	7,1	22,2	7,2		X	
3																		
4																		
5																		
6																		
7																		
8																		
9																		
10																		

2600 OTHER REMARKS

0902 The securing of the nut in the hoisting ball is without dismantling not possible
1905 The warning stripes are missing on the counterweight


General:

The battery of the under carrier was flat ,the engine is started with a starting cable which is available by the machine.

The left jack cylinder has a small leaking oil by the manchette.

The both rear lights has broken glasses.

All the documentation is available in the German language(CE documentation-load chards-certificates-instruction manuals)



1. The client's contact person has been made aware of the above mentioned remarks.

Name : _____

Client : _____

Signature :

Date :